

Updates Newsletter

+ Updates



I hope this update finds everyone well.

Our gulf side area is starting to take shape. If you have been watching the beach cam lately then you saw the amazing work that a few guys did on the new chickee hut. It is amazing to watch these guys work and how easy they make it look. It is still green but I'm sure by the time everything is finished it will be brown.

Electricity and gas have been ran by it for the grills and fans and lights for it.

Great Pictures below













The pool has also taken a turn for the best!!

The pool and hot tub coping and tiles have been installed and they look amazing! This week we will be finishing up some small details regarding the gas lines and they will begin to install the pavers on the deck. Also they will be prepping and applying the new inside finish in the pool and hot up next week as well. All the equipment like pool pumps, heaters, etc. will be install the following week. We also has started the replacement of the Bayside building roof. This should be completed in two weeks total.

Thank you all and I can't wait to see it all come together.

Julio Morales





